Project Name/	РМ	Design Team	Project Description	Council District	Location	Engineering	Dat P & S	es Constr	uction	Total Estimated Construction	Project Status	Remarks * See Grants Tab for more details
Project Number				Co Dii	Loc	Agreement		Est. Start	Est. End	Cost		
Alpha Dr. Force Main Relocation (S190501)	LZ	Joey Murray and Shread- Kuyrkendall & Associates	Relocation of a force main to Parish servitude and potential lift station upgrades.	2	Destrehan	TBD	TBD	TBD	TBD	\$250,000	On hold due to legal issues	Project on hold until further notice. Project is being evaluated to determine path forward.
Wildcat Lane (S211203)	DD	Stuart Consulting Group	Convert dry pit to submersible station	3	Destrehan	2/15/2022	1Q23	TBD	TBD	\$200,000	100% Design	IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Pre-Bid scheduled on 10/3/2023. Bid opening scheduled for 10/10/2023. Priority 1 from the Hahnville 2 watershed in the 2020 Westbank Master Drainage Plan.
Norco Force Main Transfer Station (S211101)	DD	Kyle Associates	New booster station	3	Norco	1/31/2022	1Q23	2Q23	TBD	\$2,600,000	90% Design	No update as of 10/26/2023. Finalizing plans to bid. Adding new lift station. *Grant Funding: American Cares Act- year 1.
Luling Oxidation Pond Upgrades (S170601)	LZ	McKim & Creed, David Einsel, PE	Build new headworks, dredge and line 7 are cell.	4	Luling	6/14/21	12/1/2020 Phase 1	4Q20	4Q23	\$6,646,555	Construction	No update as of 10/26/2023. Final Change Order has been submitted. Project complete working on closing out loan SRF Loan. Retainage invoice sent to Finance. Substantial Completion signed.
La3127 Oxidation Pond (S190902-1)	AF	WSP, Mott MacDonald & Elos	Construction of an oxidation pond across from Barriere asphalt plant.	4	Luling	10/9/2019	4Q22	TBD	TBD	\$22,500,000	Project on Hold	No update as of 10/26/2023. Waiting on Design proposal from the Engineer. +M15 additional surveying identified and working on survey The Consultant is working on conceptual design and baseline study. *Grant Funding: Applying for Capital Outlay funding.

Project Name/ Project Number	РМ	Design Team	Project Description	Council District	Location	Engineering Agreement	Dat P & S Completed		uction Est. End	Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
Kinler Lift Station Rehab (S220801)	DD	Fairway	To rehab existing Lift Station	4	Luling	11/4/2022	TBD	TBD	TBD	\$400,000	100% Design	No update as of 10/26/2023. Project Manager is waiting on Property Acquisition to move forward. Legal ordered abstracts on 7/10/2023.
Luling Pond Effluent Pump (S211204)	AF	McKim & Creed	Design and install effluent pump station.	4	Luling	5/2/2022	4Q23	TBD	TBD	\$1,000,000	Preliminary Design	Engineer will move forward with design. Survey and Geotechnical will be completed by the end of October. Working on Survey & Geotechnical Scope. Adding new discharge and UV station at Luling Pond.
Destrehan Water Treatment Plant (S211202)	DD	Meyer Engineers	Repair Aeration basins damaged during ID	5	St. Rose	TBD	TBD	TBD	TBD	\$5,000,000	100% Design	No update as of 10/26/2023. Working on signed contract for design. *Grant Funding: Applying to FEMA Public Assistance Program and the State's Ida Recovery Program
St. Rose Force Main (S150301B)	LZ	Oscar Boudreaux, PE	Installation of force main from Charlestown to Rue Landry lift station.	5	St. Rose	4/24/2015	1Q24	TBD	TBD	\$550,000	Conceptual Design	No update as of 10/26/2023. Project Manager is waiting on Construction Plans for project. Servitudes being acquired through Civix. Phase 2 of sewer study is looking closely at the area before Final Design.
Turtle Pond Lift Station	DD/LZ	TBD	10" force mains from Turtle Pond to plant and upgrade pumps.	5	St. Rose	TBD	TBD	TBD	TBD	\$3,000,000	TBD	No update as of 10/26/2023. Waiting on Design Proposal from the Engineer. +M15 additional surveying identified and working on survey The Consultant is working on conceptual design and baseline study. *Grant Funding: Applying for Capital Outlay funding.
River Oaks Lift Station Replacement (S230501)	DD	Fairway Consulting and Engineering, LLC	To rehab existing Lift Station	5	St. Rose	6/26/2023	TBD	TBD	TBD	\$400,000	60% Design	No update as of 10/26/2023.

Project Name/ Project Number	РМ	Design Team	Project Description	Council District	Location	Engineering Agreement	Dat P & S Completed		uction Est. End	Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
East St. Lift Station (S211203)	DD	Stuart Consulting Group	Convert dry pit to submersible station.	6	Norco	1/24/2022	1Q23	TBD	TBD	\$200,000	100% Design	IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Pre-Bid scheduled on 10/3/2023. Bid opening scheduled for 10/10/2023. *Grant Funding: EPA/LPBF Grant (Design). American Cares Act-year 2 (Construction)
Clayton Lift Station (S211203)	DD	Stuart Consulting Group	Convert dry pit to submersible station	6	Norco	1/24/2022	1Q23	TBD	TBD	\$200,000	100% Design	IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Pre-Bid scheduled on 10/3/2023. Bid opening scheduled for 10/10/2023. *Grant Funding: EPA/LPBF Grant (Design). American Cares Act-year 2 (Construction)
Norco/Montz Lift Station Upgrade (S170901)	LZ	Shred - Kuyrkendall & Associates	Upgrades to the lift stations to improve capacity.	6	Montz/ Norco	10/14/2017	1Q24	2Q23	TBD	\$1,600,000	100% Design	Under review by DNR & LDH. Project Manager is working on obtaining permits. Design completed per loan Requirements. Project is under DHH review. Funding to come from Revolving Loan Fund for construction.
Antoine Force Main	DD	TBD	10"from Antoine to Ashton Lift Station Force Main.	2,7	Luling	TBD	TBD	TBD	TBD	\$250,000	TBD	No update as of 10/26/2023. Project on hold till further notice. Upsize the force mains between Antoine and Ashton lift station.
Lakewood School Lift Station	DD	TBD	Upgrade lift station.	7	Luling	TBD	TBD	TBD	TBD	\$450,000	TBD	Project on hold until further notice. 95% Plans and Specifications were submitted on 8/19/21. Project is awaiting funding.
George Cousins Force Main (S210302)	DD	Hartman Engineering	Relocate (5) force mains for T-Wall project.	7	Boutte	TBD	TBD	TBD	TBD	\$2,000,000	TBD	Project on hold till further notice. Conceptual Design is complete. Working on relocation plan with CPRA and Corp.

Project Name/ Project Number	РМ	Design Team	Project Description	Council District	Location	Engineering Agreement	Date P & S Completed	tes Constr Est. Start	uction Est. End	Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
Pipe Lining	DD	TBD	Line old pipes in the collection system that has been identified with significate I&I.	PW	Parish wide	TBD	TBD	3/1/2022	TBD	\$3,000,000	P.O. Issued	Meeting scheduled with BLD will be held in the next 2 weeks. Crews working on Barton and Gassen. Line pipes with significate I &I throughout the Parish. Construction to begin at the end of 2022 using existing BLD contract. *Grant Funding: American Cares Act-year 2 (Construction)
Generators	DD	TBD	Install KW Generators with transfer switches.	PW	Parish wide	TBD	TBD	TBD	TBD	\$1,525,000	Order in progress	No update as of 10/26/2023. Building racks for control panels are being done in house. 16 out of the 17 generators are set in place. Transfer switches are arriving periodically and are being installed separately when received. 750 KW - Boutte Booster 500 KW - Norco LS 400 KW - 3127 Booster, CC1 LS, Primrose LS 200 KW - St John LS 150 KW- Paradis LS, Rue Landry LS, Boutte Bank LS 150 KW- Paradis LS, Ama LS, JB Green LS, Beau Pre LS 150 KW- Montz Booster LS, Turtle Pond LS, Lincoln/Sycamore LS 100 KW - Houmas LS *Grant Funding: American Cares Act-year 2.
Fairfield Plantation (Private)	DD	TBD	Line old pipes in the collection system that has been identified with significate I&I.	TBD	TBD	TBD	TBD	TBD	TBD	\$850,000	TBD	Project on hold until further notice. Upgrade Lift Station, problems are ongoing. Line pipes with significate I &I within the subdivision. Fairfield Plantation is a private system. The Parish is working with the subdivision to identify a grant that can help with repairs.