

**St. Charles Parish Capital Improvement Projects - COMPLETED**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P&S Completed	Construction				
								Est. Start	Est. End			
<b><u>Drainage</u></b>												
Dunleith Bank Stabilization - Phase 7 (P081102-8)	DE	Evans-Graves	Furnish and install sheet pile and cap, clearing and grubbing, backfilling, sodding and hydroseeding.	3	Ormond	12/15/2008		4/16/2018	4/30/2020	\$1,407,557	Construction Complete	Adding additional force mains from Rue Landry to the Plant
Dunleith Bank Stabilization - Phase 8 (P081102-9)	DE	Evans-Graves	Furnish and install sheet pile and cap, clearing and grubbing, backfilling, sodding and hydroseeding.	3	Ormond	12/15/2008		11/4/2019	9/1/2020	\$1,539,122	Construction Complete	Project is complete
Plantation Road Crossing at Hill Heights Ditch	MB		Install two (2) additional 72" Culverts adjacent to the existing 84" pipe	3	Ormond	N/A		4Q20	1Q21	\$100,000	Completed	Adding new lift station
Engineers Canal Pump Station Improvements (P080502-22A)	DE	Evans-Graves	Install third pump and associated infrastructure to alleviate flooding in the Norco area	6	Norco	5/15/2017		4/15/2019	1Q21	\$1,014,305	Construction Complete	Completing final paperwork for Project Closeout
Clean Ditch South of US 61 West of Shell Plant	MB		Remove vegetation and sweep ditch West of shell plant South of US 61	6	Norco	N/A		8/18/2020	9/9/2020	\$100,000	Construction Complete	BLD performed these services for the Parish using an existing Jefferson Parish contract
Schexnaydre Pump Station Improvements (P190502)	TA	Evans-Graves	Replace existing 30" Pump with a 48" Pump and make associated infrastructure improvements	3	New Sarpy	6/3/2019			10/21/2021	\$654,016	Construction Complete	Construction complete. Ordinance approving Final Change Order issued on 10-21-2021.

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Improvement Projects - COMPLETED**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P&S Completed	Construction				
								Est. Start	Est. End			
Des Allemands Emergency Bulkhead -Emergency Repair (P210601)	AF	All South Engineering	Emergency repair of failed wooden bulkhead from Sunset Levee to Schaubhut Lane.	4	Des Allemands	8/24/2021	12/2/2021	2/1/2022	7/7/2022	\$1,772,918	Construction	Project closeout is complete. Final Change Order (No.1) fully executed on 9/20/2022. Final Change Order (No.1) approved at the 9/19/2022 Council Meeting.  *Grant Funding: FEMA Public Assistance
Airline Highway Drainage Project (P170101)	LZ	Shread-Kuyrkendall	Jack and bore pipes under Airline Highway to improve drainage	5	St. Rose	9/5/2017		TBD	4/30/2021	\$1,000,000	Completed	Installation of pipes under US 61 is complete. Ditch cleaning work is still needed.
5th Street Drainage Improvements (P190506)	LZ	Shread-Kuyrkendall	Construct new culverts between Spruce Street and Engineers Canal.	6	Norco	7/1/2019	1/1/2020	6/28/2021	4/1/2022	\$1,157,200	Construction Completed	Final project closeout signed by Parish Council on 8/7/2022. Flap gate at the end of the system has been installed. Final Change Order was approved at the 7/5/2022 Council Meeting.  *State of Louisiana Capital Outlay
Mimosa PS and Culverts (P090904)	DE	Buchart-Horn	Construct new pump station and new drainage system near Mimosa Swim Club	7	Luling	11/2/2009		1/27/2015	2019	\$3,400,000	Construction Complete	Construction of Project is complete, but litigation is ongoing **what's going on the the Litigation?
<b><u>Wastewater</u></b>												
Destrehan UV Replacement (S190901)	LZ	AIMS Group	Replacement of UV system at Destrehan WWTP	5	St. Rose	9/26/2019		10/1/2020	2Q21	\$817,000	Completed	Final Change Order approved. Project complete
Lone Star	LZ	NY ASSOCIATES	line old lines in collection system with I&I			3/16/2020		3/5/2021	6/6/2021	\$288,254	Completed	BLD lined existing lines in subdivision

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Improvement Projects - COMPLETED**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P&S Completed	Construction				
								Est. Start	Est. End			
St Johns lift station		TBD	Replace Doors	7	Boutte	TBD		TBD	TBD	100,000	Completed	Replace doors located in street to traffic rated doors (Work started 7-19-2021)
Boutte Booster lift station	DD	In House	Replace Drive units	4	Boutte	NA	TBD	3/1/2022	TBD	\$50,000	Complete	Drive unit ordered. SCP crew us scheduling install.
<b><u>Roadway</u></b>												
Asphalt Pavement Maintenance 2020/2021 (P210302)	LZ	In House	Yearly project to patch, mill, and overlay various streets in the Parish.	All	Parish wide	8/19/2021	N/A	2Q21	2Q22	\$3,000,000	Construction Completed	Task Order 2 is Complete. Substantial Completion was signed on 7/14/2022.
Spillway Road (P190902)	LZ	Principal	Reconstruct road after Spillway opening damaged road.	6	Norco	10/11/2019	11/20/2020	5/3/2021	12/15/2021	\$1,157,156	Construction Closeout	Construction Complete
East Bank Multi-Use Path (P020903)	LZ	Pinnacle Engineering Through USACE	Construction of multi-use path on east bank levee from Spillway to the St John line	6	Montz	USACE Contract	—	11/1/2018	4Q20	\$944,183	Construction complete	The Final Change Order is December 9, 2021. Collecting final information for DOTD closeout.
<b><u>SCP Other</u></b>												
West Bank Trailhead (P180603)	BH	Principal	Construct new trailhead across from the Westbank Bridge Park.	1	Hahnville	12/22/2020	1/13/2021	TBD	3/25/2022	406,228.00	Construction	Final Change Order approved 5/10/2022. Project Complete.
West Bank Yard Building (P190401)	CD/MB	Murray Architects	Construct new building to replace existing trailers.	1	Hahnville	5/20/2019	12/16/20	3/25/2021	12/1/2021	\$788,000	Construction	Final Change Order accepted on 8/22/2022 by the Parish Council. Substantial Completion done.

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Improvement Projects - COMPLETED**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P&S Completed	Construction				
								Est. Start	Est. End			
Ed Reed Park Project (P171201)	DF/DE	EJES for design	Design and construct new park.	5	St. Rose	12/13/2018		12/13/2019	3Q/21	\$500,000 for Parish	Completed	Turf field constructed. Cost shared by Parish and Ed Reed Foundation. Construction is near completion. Per Je'Quain- Rec. Dept. installing playground equipment & 90% of job complete.
<b><u>In-House</u></b>												
Ditch Cleaning and Debris Removal along CN Railroad	MB		Remove debris and vegetation from ditches on both sides of the UP Railroad in Hahnville	3&6	Ormond & New Sarpy	In-House		7/29/2020	9/30/2021	N/A	Completed	Worked with CN to improve ditch flow along the railroad. Work is complete.
Debris and Vegetation removal from the Coulee Canal	MB		Remove debris and vegetation from the Coulee Canal in Montz.	6	Montz	In-House		7/13/2021	10/1/2020	N/A	Construction Complete	Project is complete
<b><u>Levee</u></b>												
Magnolia Ridge Levee Lift	SS	BKI	Construction of a levee lift to raise the levee height to an elevation of +7.5 feet and construct a road along the toe of the levee	4	Magnolia Ridge	10/21/2008			4Q20	\$2,400,000	Construction	Scheduled for grass re-seeding 8-5-21(Completed.) 2.62 miles of Magnolia Ridge levee has been turned over to LBLD. Final Acceptance was recorded Nov. 8, 2021.
Magnolia Ridge Levee Lift	SS	BKI	Construction of a levee lift to raise the levee height to an elevation of +7.5 feet and construct a road along the toe of the levee.	4	Magnolia Ridge	10/21/2008			4Q20	\$2,400,000	Construction	Final Acceptance was recorded 11/8/21.
<b><u>Subdivision</u></b>												

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Improvement Projects - COMPLETED**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P&S Completed	Construction				
								Est. Start	Est. End			
Ashton 2-B	DE	Large subdivision in Hahnville area			Hahnville			N/A	N/A	N/A	Completed	Completed
River Place	DE	Large subdivision in Hahnville area			Hahnville			N/A	N/A	N/A	Completed	Phase 1 Complete

 Advertising or Under Construction

 Recently Completed