

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
West Bank Multi-Use Path (P150301)	LZ	TBD	Construction of multi-use path on west bank levee from Elm St to the St John line.	1	Hahnville & Killona	TBD	TBD	TBD	TBD	\$1,583,000	Need to restart project	No update as of 4/30/2024. Major design impediment at Waterford 3. Project needs to be reinitiated following Corps cancellation of original contract. <i>*Grant Funding: LADOTD Transportation Alternatives Program</i>
Willowdale Boulevard Turn Lane at US 90 (P230804)	ZP	Digital	Installation of a right turn lane on Willowdale Boulevard at Hwy 90.	2	Luling	7/5/2022	4Q24	1Q24	2Q24	\$389,443	Awarded	Council to vote on Barriere's Construction contract 5/6/2024. Barriere Construction Co. was the lowest bidder with a bid of \$389,442,70. Amendments #1 to Digitals' Asphalt Pavement Maintenance Contract was approved at the 9/24/2023 Council Meeting. Amendment #1 added the Plans and Specifications for this project to the contract.
Texaco Road Survey Phase 1 (W.Heather Drive to North Lake) (P230601)	AF	TBD	Sheet pile along Texaco Road from W.Heather Drive to North Lake	2	Luling	TBD	TBD	TBD	TBD	TBD	Design	No update as of 4/30/2024. The Parish to decide on a Engineer to move forward with he project. Preliminary Survey completed 9/29/2023. Borings (Geotechnical) for the road are done and slope stability analysis for all phases. Project scope will be developed, and an Engineer will be assigned in 2024.
Texaco Road Survey Phase 2 (North Lake to Levee Road) (P230601)	AF	TBD	Sheet pile along Texaco Road from North Lake to the Cousins Pump Station	2	Luling	TBD	TBD	TBD	TBD	TBD	Conceptual	No update as of 4/30/2024. Project scope will be developed, and an Engineer will be assigned in 2024.
Willowdale Boulevard Overlay and Widening (E.Heather to US 90) (P160302-2)	ZP	TBD	Mill and overlay Willowdale Boulevard from East Heather to US 90.	2	Luling	N/A	N/A	TBD	TBD	TBD	Design	No update as of 4/30/2024. Construction work on Willowdale Blvd will be delayed until after the Lakewood Rehabilitation project is constructed. Willowdale will be used as the main detour for the Lakewood Rehabilitation Project.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Barber Road Phase 2- Wisner to Louisiana (P210702)	LZ	RCL	Road repair and installation of a bulkhead along canal	4	Paradis	10/28/2021	3/9/2023	8/1/2023	1Q24	\$2,880,543	Construction	No update as of 4/30/2024. Substantial Completion issued 3/21/2024. Change Order #1 was approved at the 3/5/2024 Council Meeting. The Low Bidder is Command Construction with a bid of \$2,880,543.00
Des Allemands Boat Launch Phase 1 (P210705)	SS	Duplantis Design Group	Install Embankment and rock roadway along alignment to be used as haul route for Levee Lift	4	Des Allemands	9/27/2021	8/25/2023	3/11/2024	4Q24	\$3,708,751	Design	NTP was issued on 3/11/2024. Clearing and grubbing has started for the roadway. Ground breaking ceremony for the Boat Launch Road and Sunset Levee lift station project was held on 4/19/2024. Total Construction cost of the project is \$8,181,173 which includes the cost of the Levee Lift. The cost of the Roadway is estimated at \$3,708,751. Project Manager needs to amend Duplantis' Contract. Contractor and Levee District agreed to a negotiated Construction cost settlement. Road has been added to the plans for the levee lift Construction Project. Will not include surcharge of roadway.
Des Allemands Boat Launch Phase 2 Pavement (P210705)	SS	Duplantis Design Group	Installation of permanent roadway.	4	Des Allemands	9/27/2021	TBD	TBD	TBD	TBD	On Hold	No update as of 4/30/2024. Project on hold pending Phase 1 completion and Levee Lift project.
Barber Road Phase 1- Wisner to the Canal Blvd. (P210702)	LZ	RCL	Road repair and installation of a bulkhead along canal	4	Paradis	10/29/2021	TBD	TBD	TBD	\$836,000	Design	No update as of 4/30/2024. Phase 1 will be constructed after Phase 2 construction is complete and when funding is identified.
Barber Road Phase 3- Louisiana to Gate (P210702)	LZ	RCL	Road repair and installation of a bulkhead along canal	4	Paradis	10/29/2021	TBD	TBD	TBD	\$1,890,000	Design	No update as of 4/30/2024. Phase 3 will be constructed after Phases 1&2 are constructed and when funding is identified.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Evangeline Roadway Widening at US 61	TBD	TBD	Widen roadway turnout on Evangeline Road at US 61	6	Montz	TBD	TBD	TBD	TBD	TBD	Preliminary	New Project. Scope is being developed.
Evangeline Road Elevations (P230201)	AF	TBD	Raise Evangeline Road from US 61 to KCS Railroad to eliminate cross street flooding and improve cross street damage.	6	Montz	2/24/2023	TBD	TBD	TBD	TBD	Conceptual Design	No update as of 4/30/2024.
Preston Hallow (Panel Replacement)	LZ	TBD	Replace concrete panels on roadways within Preston Hallow.	6	St Rose	TBD	TBD	TBD	TBD	TBD	Selection	No update as of 4/30/2024. Project will require a grant or funding to start design Grants working to obtain funds
Lakewood Drive Rehabilitation (US-90 to Heather Dr.) (P190201)	LZ	Shread-Kuyrdendall	Reconstruction Lakewood Dr from Hwy 90 to Heather Dr.	2/7	Luling	9/1/2019	4/5/2022	5/25/2023	1Q24	\$5,979,592	Construction	Final walk through was held on 2/23/2024. DOTD has given permission to open new left turn lane from Lakewood Drive to US 90 West without any signal upgrades. They are evaluating signal upgrades. Paving completed 2/21/2024. Project Manager working on Changer Order #1. \$1.3 Million of Covid >200k funding (100% Federal) will be applied to this project. *Grants Funding: Covid > 200k (1.3M) STG Funds (80/20) split.
LA 52 Project (Blueberry Hill to Angus Dr.) Phase 1 (P140201) (H.013494)	LZ	Evans-Graves	Reconstruct Highway 52 including road, stormwater and sidewalk improvements.	7	Boutte	8/4/2017	9/1/2022	7/31/2023	4Q24	\$10,954,325	Construction	Contractor working on waterlines. Corbit Hollier will be the new contact for DOTD. Contractor swapped sides on 2/26/2024. Contractor has completed work on the North Bound lane. Revised Cooperative Endeavor Agreement (CEA) (Supplemental Agreement No. 1) to add Utility cost share to agreement has been approved by resolution at 12/5/2022 Council Meeting. *Grant Funding: (State Project # 013494)

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Kinler & Paul Frederick (Roadway Rehabilitation) (P210704)	LZ	EJES	Full replacement of roadway and drainage improvements.	7	Luling	2/2/2022	2Q24	3Q24	2Q25	TDB	Design	Meetings have begun with property owners on drainage servitudes. Property surveys for drainage servitudes have been completed. Project is on hold pending Acquisition of Servitudes for drainage. The proposed locations for the Required Drainage Servitudes have been identified. *Grant Funding: State Capital Outlay Program.
LA 52 Project (Blueberry Hill to US 90) Phase 2 (P140201) (H.013494)	LZ	Evans-Graves	Reconstruct Highway 52 including road, stormwater and sidewalk improvements.	7	Boutte	8/4/2017	2/27/2023	TBD	TBD	TBD	Design	No update as of 4/30/2024. Original Stage 0 is still valid for this section. A new Corporative Endeavor (CE) agreement will be required. Verbal permission to start work given by the administration. Engineer is developing a proposal for the work. *Grant Funding: (State Project # 013494)
LA 52 Project (LA18 to Angus) Phase 3 (P140201) (H.013494)	LZ	TBD	Reconstruct Highway 52 including road, stormwater and sidewalk improvements.	7	Boutte	8/4/2017	2/27/2023	TBD	TBD	TBD	On Hold	Project on hold until further notice. Engineer not authorized to begin design on this phase. *Grant Funding: (State Project # 013494)
Lakewood Rehabilitation (Heather Dr. to Gregory Dr.) (P190201)	LZ	Shread-Kuyrdendall	Replace concrete panels.	7	Luling	1/11/2021	2Q23	TBD	TBD	TBD	On Hold	No update as of 4/30/2024. Project on hold until Lakewood Drive Rehabilitation (US-90 to Heather Dr.) is complete. Preliminary Design of project is complete.
Dog Park and Deputy Watson Drive Extension (P190102 road only)	ZP	Civil and Environmental Consulting Engineers	Extension of road to connect to Ashton Plantation Boulevard. New dog park.	7	Luling	4/16/2019	1Q24	TBD	TBD	\$1,066,200	Final Design	JUA plans are back in the Engineers possession . They will incorporate comments. Project Manager is still waiting on DOTD approval. Project plans for roadway have been submitted to DOTD for review. Final Plans and Specifications will be ready for bidding in May/June 2024.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Judge Edward Dufresne Parkway Extension (P210706)	MB	CSRS	Extend Dufresne Parkway to LA 3127.	7	Luling	9/3/2021	TBD	TBD	TBD	TBD	On Hold	Project on hold until further notice. *Grant Funding: Economic Development Disaster Recovery
Asphalt Pavement Permanent Coring Program 2022/2023 (P220502)	ZP	Terracon	Yearly project to core roadways throughout the Parish.	All	Parish wide	7/1/2022	N/A	1/26/2023	4Q23	\$60,000	In Progress	No update as of 4/30/2024. T.O. #1 completed Mid January. T.O. #2 issued. Terracon received the permit from the Levee District to complete the remaining 12 cores. Terracon is working on coring outside 1,500' of levee due to level of Mississippi River.
Concrete Street Maintenance 2023-2024 (P230803)	ZP	Digital	Repair concrete roads parish wide	All	Parish wide	—	1Q24	1Q24	3Q24	\$1,800,000	In Progress	Tentative bid opening date is scheduled for 6/4/2024. Concrete corings for roadway s have been completed. Task Order for roadway coring is ready to go out. Meeting held with DEI on 12/14/2023. Added to Digitals contract with Amendment No.1 to the contract for the Asphalt Maintenance 2022/2023 (P220501)
Asphalt Pavement Maintenance 2024	ZP	Terracon	Yearly project to patch, mill, and overlay various streets in the Parish.	All	Parish wide	—	N/A	TBD	TBD	TBD	In Progress	Roadway Condition Assessment Books are close to being completed will be and submitted to the project manager for review. Project Manager has reached out to Council Members to request recommendations for street to be included in program.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed